

## **Gwinnett County Department of Transportation 2005 Special Purpose Local Option Sales Tax Program**

School Safety  
Road Safety and Alignment  
Bridge, Culvert & Roadway Drainage  
Intersections  
Major Roads  
Capital Project Rehabilitation & Resurfacing  
Neighborhood Speed Control  
Sidewalk and Pedestrian Safety  
Transportation Planning  
Unpaved Roads

The 2005 Sales Tax Program has two funding levels. Funds are available for all projects in the minimum funding level. No funding is currently available for the Maximum funding level. For additional information, please call the Gwinnett County Department of Transportation - Community Relations at (770) 822-7400 or email at [DOTCommunityRelations@gwinnettcountry.com](mailto:DOTCommunityRelations@gwinnettcountry.com).

as of May 13, 2010

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**School Safety Projects**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
F-0667	3	Dacula Middle School	Sidewalks	Old Auburn Road	Design Under Review	
F-0625	3	South Gwinnett Cluster Middle School	Queuing Lanes	Brushy Fork Road	Under Construction	Early '10 - Mid '10
F-0677	3	Archer High School	Queuing Lanes	New Hope Road @ Callie Still Road	Complete	
F-0619	3	Bay Creek Middle School	Queuing Lanes	Rosebud Road	Complete	
F-0681	4	Dyer Elementary School	Queuing Lanes	Hurricane Shoals Road	Complete	
F-0666	1	Jackson Elementary School	Sidewalks	Sever Road	Complete	
F-0622	1	Lanier Middle School	Queuing Lanes	Buford Dam Road	Complete	
F-0616-01	3	Lovin Elementary School	Queuing Lanes	New Hope Road	Complete	
F-0620	3	Mulberry Elementary School	Queuing Lanes	East Union Grove Circle	Complete	
F-0623	1	North Gwinnett Area Middle School	Queuing Lanes	West Price Road at Peachtree Industrial Boulevard	Complete	
F-0615	4	Patrick Elementary School	Queuing Lanes, Turn Lanes	Kilgore Road	Complete	
F-0618	4	Pucketts Mill Elementary School	Queuing Lanes	South Pucketts Mill Road	Complete	
F-0624	3	Rosebud Elementary School	Queuing Lanes	Rosebud Road	Complete	
F-0617	3	Trip Elementary School	Queuing Lanes	Cooper Road	Complete	
F-0679	4	Twin Rivers Middle School	Queuing Lanes	SR 124 / Lena Carter	Complete	
F-0621	1	White Oaks Elementary School	Queuing Lanes	Suwanee Dam Road	Complete	
F-0680	4	Woodward Elementary School	Queuing Lanes	Azalea Drive / Camp Perrin Road	Complete	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Safety and Alignment Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
M-0571	2	Camp Creek Road	Sight Distance	at Joy Lane	Project Under Review	
M-0573	3	Centerville Rosebud Road	Sight Distance Vertical Alignment	600' west of Haynes Circle	Project Under Review	
M-0578	3	Centerville Rosebud Road	Sight Distance Vertical Alignment	1400' east of SR 124	Under Construction	Early '10 - Early '11
M-0551	3	Dacula Road	Intersection < 90 Deg	at Old Peachtree Road	Design Underway	Mid '10 - Early '11
M-0549	3	Fence Road	Alignment - Horizontal	800' East of Wiley Lane	Awarding Construction	Mid '10 - Mid '11
M-0561	3	Grayson-New Hope Road	Alignment - Horizontal	2,000' south of New Hope Road at Myers Drive	Project Under Review	
M-0588	4	Hamilton Mill Road	Alignment - Turn Lanes	at Camp Branch Road	Under Construction	Mid '10 - Mid '11
M-0559	3	Hope Hollow Road	Alignment Improvements	from Cooper Road to Oak Grove Road	Under Construction	Mid '09 - Late '10
M-0563	3	Johnson Drive	Alignment - Horizontal	500' SW of Annistown Road	Project Under Review	
M-0582	3	Kilcrease Road	Sight Distance Vertical Alignment	600' west of Apalachee River/Barrow County	Project Under Review	
M-0568	2	Killian Hill Road	Sight Distance	at Sarann Drive	Project Under Review	
M-0575	3	Lenora Church Road	Intersection < 90 Deg	at Centerville-Rosebud Road #2	Acquiring ROW	Mid '10 - Mid '11
M-0584	2	Lilburn-Stone Mountain Road	Sight Distance	at Loma Court	Project Under Review	
M-0543	1	McKendree Church Road	Alignment- Vertical & Horizontal	400' north of Riverside Parkway	Project Under Review	
M-0587	3	Mineral Springs Road	Alignment - Horizontal	2000' south of Little Mulberry River	Project Under Review	
M-0577	3	New Hope Road	Sight Distance	at Luke Edwards Road	Under Construction	Mid '10 - Mid '11
M-0586	4	New Hope Road	Alignment - Horizontal	at Hiram Davis Road	Acquiring ROW	Late '10 - Late '11
M-0579	3	Norris Lake Road	Alignment - Turn Lanes	at Amy Drive	Project Under Review	
M-0373	3	Old Loganville Road	Alignment	Lake Carlton Road to Tuck Road	Project Under Review	
M-0359	3	Pate Road	Turn Lanes / Alignment	at Old Loganville Road	Under Construction	Mid '09 - Mid '10

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Safety and Alignment Improvements - Minimum Level**

Project Number	BOC District	Project Name	Improvement Type	Location	Current Status	Est. Construction
M-0338	3	Pate Road	Turn Lanes / Alignment	at Temple Johnson Road /Hurndon	Under Construction	Mid '09 - Late '10
M-0547	3	Pinehurst Road	Alignment - Horizontal	800' west of Ridgedale Drive	Project Under Review	
M-0580	3	Ridgedale Drive	Alignment - Horizontal	1,100' west of Pinehurst Road	Under Construction	Early '10 - Early '11
M-0556	4	Rock Springs Road	Alignment - Horizontal	north of Winslow Ridge Drive	Acquiring ROW	Mid '10 - Mid '11
M-0576	3	Rosebud Road	Alignment - Horizontal	at Knight Circle	Under Construction	Mid '10 - Mid '11
M-0552	4	Russell Road	Sight Distance Vertical Alignment	950' west of SR 20	Under Construction	Mid '10 - Mid '11
M-0562	4	Russell Road	Alignment - Horizontal	east of Montrachet Drive	Project included in M-0552	
M-0583	4	Sardis Church Road	Sight Distance Vertical Alignment	400' south of Wyndham Park Drive	Under Construction	Mid '10 - Mid '11
M-0585	3	South Rockbridge Road	Sight Distance	at Manitou Way & Carole Place	Acquiring ROW	Mid '10 - Early '11
M-0360	3	Temple Johnson Road	Alignment	west of Big Haynes Creek to west of Summit Place	Awarding Construction	Mid '10 - Mid '11
M-0566	4	Braselton Highway / SR 124	Alignment - Horizontal	Hamilton Mill Road to Pine Road	Complete	
M-0564	4	Hamilton Mill Road	Sight Distance Vertical Alignment	at South Puckett Mill Road	Deleted	
M-0557	3	Hewatt Road	Sight Distance	at Brownlee Lane	Complete	
M-0550	4	Hi Hope Road / Hurricane Shoals Road	Three Lanes	Swanson Drive to Airport Road (across SR 316)	Complete	
M-0554	1	Hopkins Mill Road	Alignment - Horizontal	at Hopkins Run Drive	Complete	
M-0544	1	Live Oak Parkway	Lane Configuration	Thompson Parkway to Jimmy Carter Boulevard	Complete	
M-0581	4	Moon Road	Sight Distance - Vertical	350'	500' west of SR 124	Complete
M-0546	3	Oak Road	Sight Distance	Mountain View Road	Complete	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Safety and Alignment Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
M-0509 aka 9309	3	Temple Johnson Road	Operational Improvement	Carriage Downs to Pate Drive	Deleted	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Bridge Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
F-0585	2	Arcado Road	Structural Upgrade	Jackson Creek	Under Construction	Late '09 - Early '11
F-0586	1	Herrington Road	Safety Improvement	Fork Creek Tributary	Under Construction	Mid '08 - Mid '10
F-0584	3	Lee Road	Structural & Safety Improvement	No Business Creek	Acquiring ROW	Mid '10 - Late '11
F-0587	4	Patterson Road	Safety Improvement	Pew Creek	Awarding Construction	Mid '10 - Late '11
F-0048	1	Satellite Boulevard - Hillcrest Connector	New Bridge (Partial ROW Funding)	I-85 (Beaver Ruin Road to Indian Trail Road)	Concept Design Underway	GADOT long-range project
F-0583	1 & 4	Smithtown - Old Peachtree Connector	New Bridge (Preliminary Design & Partial ROW Funding)	I-85 (Satellite Boulevard to Horizon Drive)	Project to be built with I-85 widening	
F-0047	1	West Liddell Road - Club Drive Connector	New Bridge (Partial ROW Funding)	I-85 (Steve Reynolds Boulevard to Venture Drive)	Design Underway	Construction by GADOT
F-0374-06	3	Brannon Road	Structural Upgrade	Jacks Creek	Deleted	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Intersection Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Current Status</b>	<b>Est. Construction</b>
M-0518	2	Arcado Road @ Lilburn Industrial Way	Turn Lanes	Under Construction	Late '09 - Early '11
M-0517	2	Arcado Road @ Luxomni Road	Alignment / Turn Lanes	Under Construction	Late '09 - Early '11
M-0531	1 & 4	Buford Highway @ Woodward Mill Road	Alignment / Turn Lanes	Under Construction	Mid '10 - Mid '11
M-0536	4	Five Forks Trickum Road @ Ashton Lane	Turn Lanes	Acquiring ROW	Mid '10 - Mid '11
M-0535	1	Indian Trail Road @ I-85NB Ramps	Turn Lanes	Awarding Construction	Mid '10 - Mid '11
M-0530	3	North Road @ Pinehurst Road	Turn Lanes / Signal	Under Construction	Late '09 - Late '10
M-0532	1	Peachtree Industrial Boulevard @ Pleasant Hill Road	Widening		
M-0538	1	Satellite Boulevard @ Boggs Road	Turn Lanes	Project Under Review	
M-0542	1	SR 120 @ Meadow Church Road / Boggs Road	Turn Lanes	Project Under Review	
M-0537	3	Five Forks Trickum Road @ Catherine Drive	Turn Lanes	Complete	
M-0539	3	Five Forks Trickum Road @ Deer Oaks Drive	Turn Lanes	Complete	
M-0529	1	Peachtree Industrial Boulevard @ McGinnis Ferry Road	Turn Lanes	Complete	
M-0527	3	Rosebud Road @ Cooper Road	Turn Lanes / Signal	Complete	
M-0534	3	SR 124 @ Oak Road	Turn Lanes	Complete	
M-0528	3 & 4	SR 124 @ Webb Gin House Road	Alignment / Turn Lanes	Complete	
M-0533	4	SR 20 @ Old Peachtree Road	Turn Lanes	Complete	
M-0508	4	SR 316 @ Airport Road / Progress Center Avenue	Alignment / Turn Lanes	Complete	
M-0541	3	US 78 @ Rosebud Road	Turn Lanes	Complete	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Major Roadway Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
F-0548	1	Club Drive Extension (Right-of-way)	0 to 4 lanes & 2 to 4 lanes	Steve Reynolds Boulevard to West Liddell Road	Design Underway	GADOT Long Range Project
F-0710	4	Collins Hill Road Connector	New Location	SR 20 to Collins Hill Road	Design Underway	Late '11 - Late '12
F-0581	1 & 4	Cruse Road	2 to 4 lanes	Club Drive to Bethesda School Road	Design Underway	
F-0549	1& 3	Five Forks Trickum Road	2 to 4 lanes	Road	Design Underway	
F-0560	3	Grayson High School Access Road	0 to 2 lanes	Grayson High School to SR 20	Acquiring ROW	Mid '10 - Mid '11
F-0551	1	Hillcrest Road / Satellite Boulevard Connector (Right-of-way)	0 to 4 lanes	Singleton Road to Beaver Ruin Road	Concept Design Underway	GADOT Long Range Project
F-0546	1	Pleasant Hill Road	4 to 6 lanes	Old Norcross Road to Buford Highway	Under Construction	Mid '08 - Late '10
F-0270-01	3 & 4	Sugarloaf Parkway Extension Phase I Section 2	0 to 4 lanes	New Hope Road to Martins Chapel Road / Bramlett Shoals Road	Under Construction	Early '09 - Early '11
F-0270-01	3 & 4	Sugarloaf Parkway Extension Phase I Section 3A	0 to 4 lanes	Martins Chapel Road / Bramlett Shoals Road to Campbell Road	Under Construction	Mid '10 - Mid '12
F-0270-01	3 & 4	Sugarloaf Parkway Extension Phase I Section 3B	0 to 4 lanes	Martins Chapel Road / Bramlett Shoals Road to Campbell Road	Design Underway	Late '10 - Late '12
F-0270-02	3 & 4	Sugarloaf Parkway Extension Phase II (Engineering and partial Right-of-way)	0 to 4 lanes	SR 316 to Peachtree Industrial Boulevard		
F-0019	4	SR 20 / Nelson Brodgon Boulevard / Cumming Highway	2 to 4 lanes	Peachtree Industrial Boulevard to the Chattahoochee River	Design Underway	Construction by GADOT

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Major Roadway Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
F-0021	3	SR 20 / Loganville Highway	2 to 4 lanes	Ozora Road to Brand Road	Under Construction	Construction by GADOT
F-0558-03	3	US 78 (GC providing ROW)		McGee Road to Cambridge	Acquiring ROW	Construction by GADOT
F-0558-01	3	US 78		Hewatt Road to Parkwood Road	Design Underway	Construction by GADOT
F-0558-01	3	US 78		Parkwood Road to Elmwood	Design Underway	Construction by GADOT
F-0558-04	3	US 78		Rockbridge Road to Davis Road	Design Underway	Construction by GADOT
F-0558-02	3	Yellow River Pedestrian Bridge		US 78 at Yellow River	Awarding Construction	Mid '10 - Early '11
F-0559	1	Old Norcross Road	2 to 3 lanes & spot improvements	Steve Reynolds Boulevard to Landington Way	Complete	
F-0582	1	Old Peachtree Road	2 to 3 lanes & spot improvements	Bunten Road to Meadow Church Road	Complete	
F-0270-01	3 & 4	Sugarloaf Parkway Extension Phase I Section I	0 to 4 lanes	SR 20 (Grayson Highway) to New Hope Road	Complete	
F-0547	3	US 78 (Engineering)	Grade Separation	SR 124	Complete	County contributed \$1million to State
F-0558	3	US 78 (Engineering) (20% Local match)	Interparcel access and other improvements	East Park Place Boulevard to SR 124	Complete	Construction by GADOT
F-0580	3 & 4	Webb Gin House Road	2 to 3 lanes & spot improvements	SR 124 to Dogwood Road	Complete	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Sidewalk and Pedestrian Safety Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
F-0588		Rehabilitation and Identified Revitalization		Various Locations		
F-0592	3	Bethany Church Road	2,300 ft sidewalks	from SR 124 to Centerville Library from Kroger/US 78 to Bethany Baptist Church	Under Construction Project Under Review	Late '09 - Mid '10
F-0600	3	Bethany Church Road	1,760 ft sidewalks			
F-0589	1 & 4	Cruse Road	1,500 ft sidewalks	from Herrington Road to Club Drive	combined with F-0581	
F-0598	1 & 2	Indian Trail Road	11,000 ft sidewalks	from Hillcrest Road to Burns Road from Oakbrook Pkwy to Beaver Ruin Road	Awarding Construction	Mid '10 - Mid '11
F-0608	1 & 2	Indian Trail Road	4,200 ft sidewalks			
F-0607	3	Jim Moore Road	2,200 ft sidewalks	from SR 324 to Hamilton Mill Parkway from Pleasant Hill Road to McDaniel Road	Acquiring ROW Project Under Review	Mid '10 - Mid '11
F-0590	1	Old Norcross Road	2,200 ft sidewalks			
F-0603	3 & 4	Patrick Road / Pine Road	6,800 ft multi-use path	from Little Mulberry Park to Duncan Creek Park	Acquiring ROW	Mid '10 - Mid '11
F-0591	2	Pleasant Hill Road	1,800 ft sidewalks	from US 29 to Burns Road from Satellite Boulevard to Breckinridge Boulevard	Under Construction	Construction by GADOT
F-0609	1	Pleasant Hill Road	3,600 ft sidewalks			
F-0612	3	Rockbridge Road	2,640 ft sidewalks	from US 78 to East Park Place Boulevard	Acquiring ROW Project Under Review	Late '10 - Late '11
F-0597		Davis Circle	3,300 ft sidewalks	from Old Norcross Road to West Liddell Road	Complete	
F-0610	3	East Park Place Boulevard South	500 sidewalks	from Rockbridge Road to US 78	Deleted	
F-0604	3	Hewatt Road	1,100 ft sidewalks	from RD Head Elementary to Corral Way	Completed In-house	

**Gwinnett County Department of Transportation  
2005 Special Purpose Local Option Sales Tax Program**

**Sidewalk and Pedestrian Safety Improvements - Minimum Level**

<b>Project Number</b>	<b>BOC District</b>	<b>Project Name</b>	<b>Improvement Type</b>	<b>Location</b>	<b>Current Status</b>	<b>Est. Construction</b>
F-0613	4	Hurricane Shoals Road	3,600 ft sidewalks	from SR 120 to Hillcrest Green Drive	Complete	
F-0596	1	Indian Trail Road	3,500 ft sidewalks	from Hillcrest Road to Oakbrook Parkway	Complete	
F-0594	4	McCart Road	4,800 ft sidewalks	from Simonton Road to Paper Mill Road	Complete	
F-0593	1	Meadow Church Road	1,600 ft sidewalks	between Old Peachtree Road and Premiere Parkway - North	Complete	
F-0595	4	Old Snellville Highway	3,200 ft sidewalks	from Crews Middle School to Webb Gin House Road	Complete	
F-0599	1	Pharrs Road	1,650 ft sidewalks	from SR 124 to North Road	Complete	
F-0611	3	Pinehurst Road	1,200 ft sidewalks	from SR 124 to North Road	Complete	
F-0601	3	Ross Road	2,500 ft sidewalks	from Vecoma Lane to Shiloh High School	Deleted	
F-0606	4	SR 124 (Braselton Highway)	1,600 ft sidewalks	from Kings Cross Way to Mill Creek High School	Deleted	
F-0602	3	Webb Gin House Road	2,800 ft sidewalks	from Dogwood Road to Ronald Reagan Parkway	Complete	
F-0605	1 & 4	West Price Road	1,800 ft sidewalks	from Level Creek Road to Suwanee Dam Road	Complete	