

Grantee: Gwinnett County, GA

Grant: B-08-UN-13-0005

January 1, 2014 thru March 31, 2014 Performance Report



Grant Number:

B-08-UN-13-0005

Obligation Date:**Award Date:****Grantee Name:**

Gwinnett County, GA

Contract End Date:**Review by HUD:**

Original - In Progress

LOCCS Authorized Amount:

\$10,507,827.00

Grant Status:

Active

QPR Contact:

Shannon Candler

Estimated P/RL Funds:

\$9,680,279.63

Total Budget:

\$20,188,106.63

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Distribution and and Uses of Funds:

Gwinnett NSP fulfilled its requirements to have 100 percent of the grant funds obligated. In addition, it also met the requirement to have 25 percent of the grant funds expended for activities that benefit those families whose income is no greater than 50 percent of the AMI. It has generated \$4,335,895.87 in Program Income through December 31, 2010.

Definitions and Descriptions:

N/A

Low Income Targeting:

Through the purchase and rehabilitation of a 92 unit low income multi-family project and the purchase and sale of two homes to low income families, Gwinnett County NSP has met the criteria to serve low income families.

Acquisition and Relocation:

Through December 31, 2010, 77 homes have been purchased and a 92 unit multi-family low-income housing complex have been purchased.

No relocations occurred.

Public Comment:

None.

Overall**Total Projected Budget from All Sources****This Report Period**

N/A

To Date

\$20,638,106.63

Total Budget

\$0.00

\$20,188,106.63

Total Obligated

\$0.00

\$17,069,970.76

Total Funds Drawdown

\$0.00

\$17,035,618.56



Program Funds Drawdown	\$0.00	\$9,893,694.79
Program Income Drawdown	\$0.00	\$7,141,923.77
Program Income Received	\$0.00	\$10,137,914.20
Total Funds Expended	\$224,876.64	\$20,114,720.55
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,576,174.05	\$0.00
Limit on Admin/Planning	\$1,050,782.70	\$1,076,684.62
Limit on State Admin	\$0.00	\$1,076,684.62

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$2,626,956.75	\$4,639,328.58

Overall Progress Narrative:

Gwinnett County's Neighborhood Stabilization Program (NSP) was established with the purpose of stabilizing communities in the County that have been hit hardest by the foreclosure crisis. Through this valued program Gwinnett County acquires homes that have been foreclosed or abandoned. These homes are then rehabilitated and sold to income eligible homebuyers.

From March 5, 2009 through March 31, 2014, Gwinnett NSP has acquired 10 single-family properties identified for rehabilitation and resale to low-income homebuyers and 73 properties for moderate- and middle-income homebuyer. To date, 7 rehabilitated homes have been sold to low-income homebuyers, and 72 to moderate- and middle-income homebuyers. Gwinnett NSP has also transferred ownership of two homes to a local non-profit for use as client housing.

Gwinnett County has received \$10,137,914.20 in program income due to the resale of rehabilitated properties. These funds, in combination with the grant award (\$10,570,827.00), are expended to meet the national objective of housing low- to moderate-income persons. Grant to date, Gwinnett County has expended \$20,114,720.55, which represents 98% of all grant funds (program income and program funds) and 199% of the original grant award.

Gwinnett County anticipates closing out its HUD funded NSP1 grant on or before September 30, 2014.

During the reporting period (1/1/14 – 3/31/14), Gwinnett NSP acquired one property that is being rehabilitated for an eligible low-income homebuyer. Additionally, during the reporting period Gwinnett County NSP staff conducted a financial and programmatic evaluation in preparation of grant closeout. Therefore, all beneficiary data is now reported identifying properties closed and National Objectives achieved.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
000001, Administration	\$0.00	\$1,595,250.05	\$637,397.02
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
G-0097-000002, GCNSP Acquisition	\$0.00	\$10,406,807.05	\$5,887,028.51
G-0097-000003, GCNSP Rehabilitation Program	\$0.00	\$6,639,066.07	\$3,099,269.26
G-0097-000004, GCNSP Homeownership Assistance	\$0.00	\$1,546,983.46	\$270,000.00



Activities

Grantee Activity Number:	G-0133-000001
Activity Title:	GCNSP Administration

Activity Category:

Administration

Project Number:

000001

Projected Start Date:

03/15/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,595,250.05
Total Budget	\$0.00	\$1,595,250.05
Total Obligated	\$0.00	\$1,076,684.62
Total Funds Drawdown	\$0.00	\$1,076,684.62
Program Funds Drawdown	\$0.00	\$637,397.02
Program Income Drawdown	\$0.00	\$439,287.60
Program Income Received	\$0.00	\$132,317.00
Total Funds Expended	\$23,679.32	\$1,496,443.07
Gwinnett County NSP	\$23,679.32	\$1,496,443.07
Match Contributed	\$0.00	\$0.00

Activity Description:

General Administration and Professional Services for Contract Administration that are necessary to carry-out and administer NSP activities. This includes all costs associated with a professional services grants administration contract, as well as rent, phones/telecommunications, marketing materials, office rent, furniture and supplies.

Location Description:

Gwinnett County NSP 575 Old Norcross Road Suite C Lawrenceville, GA 30045

Activity Progress Narrative:

The Gwinnett County NSP office utilized the reporting period to conduct financial and programmatic reconciliation in preparation of grant closeout. The data reflected within includes appropriate financial transfers to provide an accurate account of expenditures. In addition, all beneficiary data is now reported identifying properties closed and National Objectives achieved. The reconciliation allowed Gwinnett County NSP to fully evaluate its status as it moves towards grant closeout. To date, Gwinnett County has expended \$1,496,443.07 (8%) of program expenditures on administrative costs.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Georgia	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000002
Activity Title: Single Family with Incomes At or Under 50% AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$826,046.71
Total Budget	\$0.00	\$826,046.71
Total Obligated	\$0.00	\$98,681.50
Total Funds Drawdown	\$0.00	\$98,681.50
Program Funds Drawdown	\$0.00	\$96,834.50
Program Income Drawdown	\$0.00	\$1,847.00
Program Income Received	\$0.00	\$968,490.47
Total Funds Expended	\$200,200.00	\$883,801.51
Gwinnett County NSP	\$200,200.00	\$883,801.51
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 50% of AMI.

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period one low-income single-family property was acquired. To date, 10 low-income single-family properties have been acquired for rehabilitation and 7 have been sold to income-eligible homebuyers. To date, Gwinnett County NSP has expended \$883,801.51 (5% of program expenditures) on the acquisition of 10 low-income homes.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/5



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/5
# of Singlefamily Units	0	4/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/5	0/0	3/5	66.67
# Owner Households	0	0	0	2/5	0/0	3/5	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000003

Activity Title: Single Family with incomes up to 120 % of AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$8,206,099.30
Total Budget	\$0.00	\$8,206,099.30
Total Obligated	\$0.00	\$7,942,295.41
Total Funds Drawdown	\$0.00	\$7,942,295.41
Program Funds Drawdown	\$0.00	\$4,415,532.97
Program Income Drawdown	\$0.00	\$3,526,762.44
Program Income Received	\$0.00	\$3,563,299.30
Total Funds Expended	\$0.00	\$8,004,859.52
Gwinnett County NSP	\$0.00	\$8,004,859.52
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low, moderate and middle incomes with incomes no greater than 120% of AMI.

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period no properties were acquired under this grant activity. To date, 73 moderate- and middle-income single-family homes have been acquired for rehabilitation and 72 have been sold to income-eligible homebuyers representing 40% (\$8,004,859.52) of program expenditures (\$20,114,720.55).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/105



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		40/105	
# of Singlefamily Units	0		40/105	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/4	0/8	0/12	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	40/105	40/105	100.00
# Owner Households	0	0	0	0/0	40/105	40/105	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000004
Activity Title: Single Family With Incomes At Or Under 50% AMI

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 G-0097-000003

Project Title:
 GCNSP Rehabilitation Program

Projected Start Date:
 03/15/2009

Projected End Date:
 03/15/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,059,794.06
Total Budget	\$0.00	\$1,059,794.06
Total Obligated	\$0.00	\$120,911.00
Total Funds Drawdown	\$0.00	\$89,824.00
Program Funds Drawdown	\$0.00	\$73,060.00
Program Income Drawdown	\$0.00	\$16,764.00
Program Income Received	\$0.00	\$948,808.98
Total Funds Expended	\$997.32	\$815,243.37
Gwinnett County NSP	\$997.32	\$815,243.37
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 50% of AMI

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

Gwinnett County NSP currently has two single-family properties in rehabilitation under this classification. Both of these homes are currently under contract and are expected to be sold during the next reporting period. To date, Gwinnett NSP has utilized \$815,243.37 (4% of program expenditures) for rehabilitation of low-income properties.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/5
#Energy Star Replacement Windows	0	0/0



#Additional Attic/Roof Insulation	0	5/5
#High efficiency heating plants	0	0/4
#Efficient AC added/replaced	0	4/5
#Replaced thermostats	0	3/4
#Replaced hot water heaters	0	4/4
#Light Fixtures (indoors) replaced	0	25/25
#Light fixtures (outdoors) replaced	0	9/10
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	3/5
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	7/5
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/5
# of Singlefamily Units	0	6/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/5	0/0	6/5	100.00
# Owner Households	0	0	0	6/5	0/0	6/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000006

Activity Title: Single Family with incomes up to 120 % of AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

G-0097-000003

Project Title:

GCNSP Rehabilitation Program

Projected Start Date:

03/15/2009

Projected End Date:

03/15/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Gwinnett County NSP

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,946,034.09
Total Budget	\$0.00	\$3,946,034.09
Total Obligated	\$0.00	\$3,617,999.27
Total Funds Drawdown	\$0.00	\$3,617,818.97
Program Funds Drawdown	\$0.00	\$1,403,955.20
Program Income Drawdown	\$0.00	\$2,213,863.77
Program Income Received	\$0.00	\$2,828,557.30
Total Funds Expended	\$0.00	\$4,088,536.97
Gwinnett County NSP	\$0.00	\$4,088,536.97
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low, moderate and middle incomes with incomes no greater than 120% of AMI.

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period, rehabilitation work was completed for one moderate- and middle-income property. This home is currently under contract and scheduled to close during the next reporting period.

To date, Gwinnett County has expended \$4,088,536.97 (21%) of program expenditures (\$20,114,720.55) on rehabilitation costs associated with moderate- and middle-income properties.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	64/105
#Energy Star Replacement Windows	0	21/0



#Additional Attic/Roof Insulation	0	30/98
#High efficiency heating plants	0	4/52
#Efficient AC added/replaced	0	23/76
#Replaced thermostats	0	22/97
#Replaced hot water heaters	0	22/83
#Light Fixtures (indoors) replaced	0	89/78
#Light fixtures (outdoors) replaced	0	102/175
#Refrigerators replaced	0	1/6
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	19/90
#Units with solar panels	0	0/0
#Low flow toilets	0	20/80
#Low flow showerheads	0	31/96
#Units with bus/rail access	0	0/20
#Units exceeding Energy Star	0	1/8
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	57/105
# of Singlefamily Units	0	57/105

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	68/105	68/105	100.00
# Owner Households	0	0	0	0/0	68/105	68/105	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000007

Activity Title: Single Family with Incomes At or Under 50% AMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

G-0097-000004

Projected Start Date:

03/15/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

GCNSP Homeownership Assistance

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$355,887.09
Total Budget	\$0.00	\$355,887.09
Total Obligated	\$0.00	\$59,500.00
Total Funds Drawdown	\$0.00	\$59,500.00
Program Funds Drawdown	\$0.00	\$22,500.00
Program Income Drawdown	\$0.00	\$37,000.00
Program Income Received	\$0.00	\$342,589.15
Total Funds Expended	\$0.00	\$164,000.00
Gwinnett County NSP	\$0.00	\$164,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 50% of AMI. Financial assistance for the purchase of the home will be provided in the form of a "soft second".

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period there were no single-family properties sold to a low-income homebuyer. To date, 7 low-income homebuyers have purchased single-family Gwinnett County homes and homebuyer assistance totaling \$164,000 (and representing 1% of program expenditures) has been received.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1



of Singlefamily Units

0

2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/5	0/0	2/5	100.00
# Owner Households	0	0	0	2/5	0/0	2/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HOME Funds	\$22,500.00
Total Other Funding Sources	\$22,500.00



Grantee Activity Number: G-0133-000008

Activity Title: Single Family with incomes up to 120 % of AMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

G-0097-000004

Project Title:

GCNSP Homeownership Assistance

Projected Start Date:

03/15/2009

Projected End Date:

03/15/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Gwinnett County NSP

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,191,096.37
Total Budget	\$0.00	\$1,191,096.37
Total Obligated	\$0.00	\$1,146,000.00
Total Funds Drawdown	\$0.00	\$1,146,000.00
Program Funds Drawdown	\$0.00	\$247,500.00
Program Income Drawdown	\$0.00	\$898,500.00
Program Income Received	\$0.00	\$921,500.00
Total Funds Expended	\$0.00	\$1,371,000.00
Gwinnett County NSP	\$0.00	\$1,371,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 120% of AMI. Financial assistance for the purchase of the home will be provided in the form of a "soft second".

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No homes were sold to moderate- and middle-income qualified homebuyers during the reporting period. To date, 72 moderate- and middle-income homebuyers have purchased a single-family home and homebuyer assistance totaling \$1,371,000.00 (and representing 7% of program expenditures) has been received.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	35/105



of Singlefamily Units

0

35/105

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	35/105	35/105	100.00
# Owner Households	0	0	0	0/0	35/105	35/105	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HOME Funds	\$202,500.00
Total Other Funding Sources	\$202,500.00



Grantee Activity Number:	G-0133-000010
Activity Title:	Multi Family with Incomes At or Under 50% AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,095,728.78
Total Budget	\$0.00	\$1,095,728.78
Total Obligated	\$0.00	\$1,095,728.78
Total Funds Drawdown	\$0.00	\$1,095,728.78
Program Funds Drawdown	\$0.00	\$1,095,728.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,127,540.48
Gwinnett County NSP	\$0.00	\$1,127,540.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 50% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Fireclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period no low-income multi-family property was acquired. To date, Gwinnett NSP has acquired 59 low-income multi-family units and all are currently being rented. To date, Gwinnett County NSP has expended \$1,127,540.48 (6% of program expenditures) on the acquisition of 59 low-income multi-family units.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		55/55	
# of Multifamily Units	0		55/55	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/3	0/7	0/10	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	55/55	0/0	55/55	100.00
# Renter Households	0	0	0	55/55	0/0	55/55	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000011

Activity Title: Multi-family with incomes up to 80 % of AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$278,932.26
Total Budget	\$0.00	\$278,932.26
Total Obligated	\$0.00	\$278,932.26
Total Funds Drawdown	\$0.00	\$278,932.26
Program Funds Drawdown	\$0.00	\$278,932.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$287,029.82
Gwinnett County NSP	\$0.00	\$287,029.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 80% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period no moderate- and middle-income multi-family property was acquired. To date, Gwinnett NSP has acquired 14 moderate- and middle-income multi-family units and all are currently being rented.

To date, Gwinnett County NSP has expended \$287,029.82 (2% of program expenditures) on the acquisition of 14 moderate- and middle-income multi-family units.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/1
# of Multifamily Units	0	14/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/14	14/14	0.00
# Renter Households	0	0	0	0/0	0/14	14/14	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	G-0133-000012
Activity Title:	Multi Family with Incomes At or Under 50% AMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
G-0097-000003

Project Title:
GCNSP Rehabilitation Program

Projected Start Date:
03/15/2009

Projected End Date:
03/15/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Gwinnett County NSP

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,301,871.94
Total Budget	\$0.00	\$1,301,871.94
Total Obligated	\$0.00	\$1,301,871.94
Total Funds Drawdown	\$0.00	\$1,299,411.04
Program Funds Drawdown	\$0.00	\$1,293,114.64
Program Income Drawdown	\$0.00	\$6,296.40
Program Income Received	\$0.00	\$324,514.00
Total Funds Expended	\$0.00	\$1,490,673.07
Gwinnett County NSP	\$0.00	\$1,490,673.07
Match Contributed	\$0.00	\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 50% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period, no rehabilitation work was conducted for low-income multi-family units. To date, Gwinnett County has expended \$1,490,673.07 (8%) of the program expenditures (\$20,114,720.55) on rehabilitation costs associated with low-income multi-family units.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/2
#Additional Attic/Roof Insulation	0	0/55

#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/49
#Replaced thermostats	0	0/60
#Replaced hot water heaters	0	0/39
#Light Fixtures (indoors) replaced	0	0/165
#Light fixtures (outdoors) replaced	0	0/30
#Refrigerators replaced	0	0/50
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/40
#Units with solar panels	0	0/0
#Low flow toilets	0	0/30
#Low flow showerheads	0	0/40
#Units with bus/rail access	0	0/55
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	55/55
# of Multifamily Units	0	55/55

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	55/55	0/0	55/55	100.00
# Renter Households	0	0	0	55/55	0/0	55/55	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
CDBG	\$179,350.00
Total Other Funding Sources	\$179,350.00



Grantee Activity Number: G-0133-000013

Activity Title: Multi Family with Incomes Low, Mod and Middle AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

G-0097-000003

Projected Start Date:

03/15/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

GCNSP Rehabilitation Program

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$331,365.98

Total Budget

\$0.00

\$331,365.98

Total Obligated

\$0.00

\$331,365.98

Total Funds Drawdown

\$0.00

\$330,741.98

Program Funds Drawdown

\$0.00

\$329,139.42

Program Income Drawdown

\$0.00

\$1,602.56

Program Income Received

\$0.00

\$107,838.00

Total Funds Expended

\$0.00

\$385,592.74

Gwinnett County NSP

\$0.00

\$385,592.74

Match Contributed

\$0.00

\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 80% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

During the reporting period, no rehabilitation work was conducted for moderate- and middle-income multi-family units. To date, Gwinnett NSP has utilized \$385,592.74 (2% of program expenditures) for rehabilitation of moderate- and middle-income multi-family units.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/0



#Additional Attic/Roof Insulation	0	0/14
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/7
#Replaced thermostats	0	0/6
#Replaced hot water heaters	0	0/4
#Light Fixtures (indoors) replaced	0	0/107
#Light fixtures (outdoors) replaced	0	0/7
#Refrigerators replaced	0	0/5
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/4
#Units with solar panels	0	0/0
#Low flow toilets	0	0/7
#Low flow showerheads	0	0/7
#Units with bus/rail access	0	0/14
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/14
# of Multifamily Units	0	14/14

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	14/14	14/14	100.00
# Renter Households	0	0	0	0/0	14/14	14/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
CDBG	\$45,650.00
Total Other Funding Sources	\$45,650.00



